



	EMERGENCY GENERATOR-WEEKLY INSPECTION CHECK LIST									COMMENTS/CORRECTIVE ACTIONS
Date of Inspection										
Inspection Performed By										
Hours of Operation										
Condition of Belts & Hoses										
Engine Oil Level										
General Condition of Prime Mover / Generator										
Coolant Level										
Water Pump Play or Leakage										
Block Heater Operational										
Radiator Cond. / Cleanliness										
Generator Breaker Closed										
Battery System DC Volts										
Electrolyte Specific Gravity										
Charger Operational										
Exhaust System Integrity										
Fuel System Integrity										
Fuel Supply Level										
Tank Vents Unobstructed										

Note: Fidelity Power Systems recommends running your generator loaded each week for a minimum of 30 minutes to ensure dependability, circulate and filter fuel on diesel units, remove moisture from gas units, and test automatic transfer switches (ATS's). NFPA-110 requires a 30-minute loaded run once a month on all ATS's, at or above 30 % rated load for diesel engines, and with available load for gas units. (NFPA-110 chapter 8.4)